CP-401 (Rev. 3/2019)

## **Department of Municipal Works Engineering Office**

116 HAMPTON ROAD SOUTHAMPTON, NY 11968

Phone: (631) 702-1750 Fax: (631) 287-1530

### TOWN OF SOUTHAMPTON

Christine Fetten, P.E. DIRECTOR OF MUNICIPAL WORKS

Thomas Houghton Jr., P.E.. ASSISTANT TOWN ENGINEER



# CHECK-OFF LIST FOR ENGINEERING DIVISION APPROVAL FOR THE RELEASE OF A SUBDIVISION PERFORMANCE BOND

PAPERWORK Following items must be provided prior to Engineering approval:  Provide As-Built Drawings prepared by a Registered NYS licensed Land Surveyor or Professional Engineer. Include all property lines, easements, utilities, driveway aprons, monuments, SCTM#'s, catch basin elevations, street grades, drainage structure locations and dimensions, street trees, north arrow, and key map. Plans shall conform to the physical world and reflect field changes. Applicant must provide six (6) original paper drawings and one disk containing the drawings in a digital CAD format. Refer to the Check-Off List for As-Built Drawings for additional information  Provide proof of street sign fee payment Provide asphalt test core data (thickness, gradation and asphalt content for each lift)  PHYSICAL WORK Following items must be corrected prior to Engineering approval: Construction of road and drainage in compliance with approved plans Drainage structures installed and free of sediment Brickwork under grates properly cemented and free of gaps or defects Curbing/swales complete Final lift of asphalt complete with no dead spots that collect storm water Cast iron covers for all leaching pools located at grade Concrete sidewalks complete (where applicable) Street trees planted Cul-de-sac planted Cul-de-sac planted Road shoulders restored with topsoil and seed Recharge Basin Excavated & seeded  Inspected by Approved by Date Approved by Date Approved by Date	Subdi	visionDate
Following items must be provided prior to Engineering approval:  Provide As-Built Drawings prepared by a Registered NYS licensed Land Surveyor or Professional Engineer. Include all property lines, easements, utilities, driveway aprons, monuments, SCTM#'s, catch basin elevations, street grades, drainage structure locations and dimensions, street trees, north arrow, and key map. Plans shall conform to the physical world and reflect field changes. Applicant must provide six (6) original paper drawings and one disk containing the drawings in a digital CAD format. Refer to the Check-Off List for As-Built Drawings for additional information  Provide proof of street sign fee payment Provide asphalt test core data (thickness, gradation and asphalt content for each lift)  PHYSICAL WORK Following items must be corrected prior to Engineering approval:  Construction of road and drainage in compliance with approved plans Drainage structures installed and free of sediment Brickwork under grates properly cemented and free of gaps or defects Curbing/swales complete Final lift of asphalt complete with no dead spots that collect storm water Cast iron covers for all leaching pools located at grade Concrete sidewalks complete (where applicable) Street trees planted Cul-de-sac planted Road shoulders restored with topsoil and seed Recharge Basin Excavated & seeded	SCTN	/I#Situate
Professional Engineer. Include all property lines, easements, utilities, driveway aprons, monuments, SCTM#'s, catch basin elevations, street grades, drainage structure locations and dimensions, street trees, north arrow, and key map. Plans shall conform to the physical world and reflect field changes. Applicant must provide six (6) original paper drawings and one disk containing the drawings in a digital CAD format. Refer to the Check-Off List for As-Built Drawings for additional information  Provide proof of street sign fee payment Provide asphalt test core data (thickness, gradation and asphalt content for each lift)  PHYSICAL WORK Following items must be corrected prior to Engineering approval: Construction of road and drainage in compliance with approved plans Drainage structures installed and free of sediment Brickwork under grates properly cemented and free of gaps or defects Curbing/swales complete Final lift of asphalt complete with no dead spots that collect storm water Cast iron covers for all leaching pools located at grade Concrete sidewalks complete (where applicable) Street trees planted Cul-de-sac planted Road shoulders restored with topsoil and seed Recharge Basin Excavated & seeded		
□ Provide proof of inspection fee payment □ Provide asphalt test core data (thickness, gradation and asphalt content for each lift)  **PHYSICAL WORK**  **Following items must be corrected prior to Engineering approval: □ Construction of road and drainage in compliance with approved plans □ Drainage structures installed and free of sediment □ Brickwork under grates properly cemented and free of gaps or defects □ Curbing/swales complete □ Final lift of asphalt complete with no dead spots that collect storm water □ Cast iron covers for all leaching pools located at grade □ Concrete sidewalks complete (where applicable) □ Street trees planted □ Cul-de-sac planted □ Cul-de-sac planted □ Road shoulders restored with topsoil and seed □ Recharge Basin □ Excavated & seeded  **Inspected by		Professional Engineer. Include all property lines, easements, utilities, driveway aprons, monuments, SCTM#'s, catch basin elevations, street grades, drainage structure location and dimensions, street trees, north arrow, and key map. Plans shall conform to the physical world and reflect field changes. Applicant must provide six (6) original paper drawings and one disk containing the drawings in a digital CAD format. Refer to the
Following items must be corrected prior to Engineering approval:  Construction of road and drainage in compliance with approved plans  Drainage structures installed and free of sediment  Brickwork under grates properly cemented and free of gaps or defects  Curbing/swales complete  Final lift of asphalt complete with no dead spots that collect storm water  Cast iron covers for all leaching pools located at grade  Concrete sidewalks complete (where applicable)  Street trees planted  Cul-de-sac planted  Road shoulders restored with topsoil and seed  Recharge Basin  Excavated & seeded		Provide proof of inspection fee payment
<ul> <li>□ Construction of road and drainage in compliance with approved plans</li> <li>□ Drainage structures installed and free of sediment</li> <li>□ Brickwork under grates properly cemented and free of gaps or defects</li> <li>□ Curbing/swales complete</li> <li>□ Final lift of asphalt complete with no dead spots that collect storm water</li> <li>□ Cast iron covers for all leaching pools located at grade</li> <li>□ Concrete sidewalks complete (where applicable)</li> <li>□ Street trees planted</li> <li>□ Cul-de-sac planted</li> <li>□ Road shoulders restored with topsoil and seed</li> <li>□ Recharge Basin</li> <li>□ Excavated &amp; seeded</li> </ul>		
<ul> <li>□ Drainage structures installed and free of sediment</li> <li>□ Brickwork under grates properly cemented and free of gaps or defects</li> <li>□ Curbing/swales complete</li> <li>□ Final lift of asphalt complete with no dead spots that collect storm water</li> <li>□ Cast iron covers for all leaching pools located at grade</li> <li>□ Concrete sidewalks complete (where applicable)</li> <li>□ Street trees planted</li> <li>□ Cul-de-sac planted</li> <li>□ Road shoulders restored with topsoil and seed</li> <li>□ Recharge Basin</li> <li>□ Excavated &amp; seeded</li> </ul>		
□ Brickwork under grates properly cemented and free of gaps or defects □ Curbing/swales complete □ Final lift of asphalt complete with no dead spots that collect storm water □ Cast iron covers for all leaching pools located at grade □ Concrete sidewalks complete (where applicable) □ Street trees planted □ Cul-de-sac planted □ Road shoulders restored with topsoil and seed □ Recharge Basin □ Excavated & seeded	_	
<ul> <li>□ Curbing/swales complete</li> <li>□ Final lift of asphalt complete with no dead spots that collect storm water</li> <li>□ Cast iron covers for all leaching pools located at grade</li> <li>□ Concrete sidewalks complete (where applicable)</li> <li>□ Street trees planted</li> <li>□ Cul-de-sac planted</li> <li>□ Road shoulders restored with topsoil and seed</li> <li>□ Recharge Basin</li> <li>□ Excavated &amp; seeded</li> </ul>	_	-
☐ Final lift of asphalt complete with no dead spots that collect storm water ☐ Cast iron covers for all leaching pools located at grade ☐ Concrete sidewalks complete (where applicable) ☐ Street trees planted ☐ Cul-de-sac planted ☐ Road shoulders restored with topsoil and seed ☐ Recharge Basin ☐ Excavated & seeded ☐ Inspected by		
<ul> <li>□ Cast iron covers for all leaching pools located at grade</li> <li>□ Concrete sidewalks complete (where applicable)</li> <li>□ Street trees planted</li> <li>□ Cul-de-sac planted</li> <li>□ Road shoulders restored with topsoil and seed</li> <li>□ Recharge Basin</li> <li>□ Excavated &amp; seeded</li> </ul>		
<ul> <li>□ Concrete sidewalks complete (where applicable)</li> <li>□ Street trees planted</li> <li>□ Cul-de-sac planted</li> <li>□ Road shoulders restored with topsoil and seed</li> <li>□ Recharge Basin</li> <li>□ Excavated &amp; seeded</li> </ul>		•
□ Street trees planted □ Cul-de-sac planted □ Road shoulders restored with topsoil and seed □ Recharge Basin □ Excavated & seeded  Inspected by		
☐ Cul-de-sac planted ☐ Road shoulders restored with topsoil and seed ☐ Recharge Basin ☐ Excavated & seeded  Inspected by		
Road shoulders restored with topsoil and seed Recharge Basin Excavated & seeded  Inspected by		-
☐ Recharge Basin ☐ Excavated & seeded  Inspected by		•
☐ Excavated & seeded  Inspected by Date		
Inspected by Date		
Inspected by Date	_	LACAVAICA & SCORCA
	Ins	pected by Date

CP-401 (Rev. 3/2019)

## **Department of Municipal Works Engineering Office**

116 HAMPTON ROAD SOUTHAMPTON, NY 11968

Phone: (631) 702-1750 Fax: (631) 287-1530

### TOWN OF SOUTHAMPTON

Christine Fetten, P.E. DIRECTOR OF MUNICIPAL WORKS

Thomas Houghton Jr., P.E..
ASSISTANT TOWN ENGINEER

- CONTRACTOR OF THE PARTY OF TH
JAY SCHNEIDERMAN
TOWN SUPERVISOR

	Access ramp paved
	Chain link fence installed
	Screening vegetation planted
	Monuments set for all Open Space parcels and road right-of-ways
	Other
$\Box$	

#### **NOTES:**

The Planning Division will inspect street trees and all other plantings to determine whether the number, species and health of this vegetation conforms to the requirements set during the subdivision approval process.

After the Planning Board releases the Performance Bond, the developer is required to hold a Maintenance Bond for a minimum period of one year prior to the dedication of the road system to the Town of Southampton or a Homeowner's Association.

Asphalt deteriorates, curbing breaks, and drainage basins become silted over time. The developer must correct all physical defects prior to the release of the Maintenance Bond. It is recommended that the developer monitor the condition of the bonded improvements on a regular basis and correct defects in a timely manner in order to prevent delays in the release of the Maintenance Bond.

Inspected by	Date
Approved by	Date